

Water Contract No. 1204 Druid Tanks EPA's Safe Drinking Water Act Requirements (LT2ESWTR)

City of Baltimore, Maryland

Project Status and Update
October 2014



WC 1204 | Druid Tanks

- Design Notice to Proceed: October 30, 2013
- Design Completion: September 3, 2015
- Bid Phase Completion: April 6, 2016
- Construction NTP: April 7, 2016
- Construction Complete: June 25, 2018
- Construction Cost: \$112,000,000 \$120,000,000



Work Completed to Date

- 30% Design Memorandum September 2014
- Geotechnical investigations
- Fountain/aeration of future lake




Possible Fountain Style



Possible Fountain Style

Lake and Shore Borings Completed to Date



Future Site

CHLORINATION IMPROVEMENTS




BELOW GRADE TANKS

AERATION BUILDING (EXISTING)



Upcoming Work

Development of detailed design for 60% submittal in February 2015




LEGEND

NEW PIPING EXISTING PIPING

City of Baltimore Department of Public Works



Future Lake Water Level/Water Quality





Druid Lake Aeration

- Efficient mixing and aeration with diffused air system
- Decentralized system:
 - Multiple compressors, air lines and diffusers provide redundancy and reliability
 - If one or multiple compressors, air lines or diffusers fail
 the entire lake does not lose its aeration and circulation
- Single location for maintenance of compressors
- Reuse existing building and piping for new function
- Cascade waterfall provides additional aeration



Questions?

